





D	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	5	Jan 4, '26	Jan 11, '26	Jan 18, '26	Jan 25, '26	Feb 1, '26	Feb 8, '26	Feb 15, '26	Feb 22, '26	Mar 1, '26	Mar 8, '26	Mar 15, '26	Mar 22, '26	Mar 29, '26	Apr 5, '26	Apr 12, '26	Apr 19, '26	Apr 26, '26	May 3, '26	May 10, '26	May 17, '26	May 24, '26	May 31, '26	Jun 7, '26	Jun 14, '26	Jun 21, '26	
75	Task	DRY ROUGH CEILING MAINS	4 days	4/27/26	4/30/26	74	DRY ROUGH MAINS																											
76	Task	INSULATE MAINS	5 days	4/27/26	5/1/26	75SS	INSULATION																											
77	Task	INSPECTIONS	2 days	5/4/26	5/5/26	76	INSPECTIONS																											
78	Task	DRYWALL CEILINGS / FINISHES	15 days	5/6/26	5/26/26	77	FINISHES																											
79	Task	7TH FLOOR	25 days	4/27/26	5/29/26																													
80	Task	DEMO CEILINGS	2 days	4/27/26	4/28/26	74	CEILING DEMO																											
81	Task	DRY ROUGH CEILING MAINS	4 days	4/29/26	5/4/26	80	DRY ROUGH MAINS																											
82	Task	INSULATE MAINS	6 days	4/29/26	5/6/26	81SS	INSULATION																											
83	Task	INSPECTIONS	2 days	5/7/26	5/8/26	82	INSPECTIONS																											
84	Task	DRYWALL CEILINGS / FINISHES	15 days	5/11/26	5/29/26	83	FINISHES																											
85	Task	6TH FLOOR	25 days	4/29/26	6/2/26																													
86	Task	DEMO CEILINGS	2 days	4/29/26	4/30/26	80	CEILING DEMO																											
87	Task	DRY ROUGH CEILING MAINS	4 days	5/1/26	5/6/26	86	DRY ROUGH MAINS																											
88	Task	INSULATE MAINS	6 days	5/1/26	5/8/26	87SS	INSULATION																											
89	Task	INSPECTIONS	2 days	5/11/26	5/12/26	88	INSPECTIONS																											
90	Task	DRYWALL CEILINGS / FINISHES	15 days	5/13/26	6/2/26	89	FINISHES																											
91	Task	5TH FLOOR	27 days	5/1/26	6/8/26																													
92	Task	DEMO CEILINGS	2 days	5/1/26	5/4/26	86	CEILING DEMO																											
93	Task	DRY ROUGH CEILING MAINS	4 days	5/7/26	5/12/26	87	DRY ROUGH MAINS																											
94	Task	INSULATE MAINS	6 days	5/7/26	5/14/26	93SS	INSULATION																											
95	Task	INSPECTIONS	2 days	5/15/26	5/18/26	94	INSPECTIONS																											
96	Task	DRYWALL CEILINGS / FINISHES	15 days	5/19/26	6/8/26	95	FINISHES																											
97	Task	4TH FLOOR	29 days	5/5/26	6/12/26																													
98	Task	DEMO CEILINGS	2 days	5/5/26	5/6/26	92	CEILING DEMO																											
99	Task	DRY ROUGH CEILING MAINS	4 days	5/13/26	5/18/26	93	DRY ROUGH MAINS																											
100	Task	INSULATE MAINS	6 days	5/13/26	5/20/26	99SS	INSULATION																											
101	Task	INSPECTIONS	2 days	5/21/26	5/22/26	100	INSPECTIONS																											
102	Task	DRYWALL CEILINGS / FINISHES	15 days	5/25/26	6/12/26	101	FINISHES																											
103	Task	3RD FLOOR	31 days	5/7/26	6/18/26																													
104	Task	DEMO CEILINGS	2 days	5/7/26	5/8/26	98	CEILING DEMO																											
105	Task	DRY ROUGH CEILING MAINS	4 days	5/19/26	5/22/26	99	DRY ROUGH MAINS																											
106	Task	INSULATE MAINS	6 days	5/19/26	5/26/26	105SS	INSULATION																											
107	Task	INSPECTIONS	2 days	5/27/26	5/28/26	106	INSPECTIONS																											
108	Task	DRYWALL CEILINGS / FINISHES	15 days	5/29/26	6/18/26	107	FINISHES																											
109	Task	2ND FLOOR	33 days	5/11/26	6/24/26																													
110	Task	DEMO CEILINGS	2 days	5/11/26	5/12/26	104	CEILING DEMO																											
111	Task	DRY ROUGH CEILING MAINS	4 days	5/25/26	5/28/26	105	DRY ROUGH MAINS																											

Project: 01.21.26 Beacon at 3rd Date: 1/21/26

Task Mode: Milestone, Summary, Project Summary, Inactive Task, Inactive Milestone, Inactive Summary, Manual Task, Duration only, Manual Summary Rollup, Start only, Finish only, External Task, External Milestone, Deadline, Progress, Manual Progress

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	5	Jan 4, '26	Jan 11, '26	Jan 18, '26	Jan 25, '26	Feb 1, '26	Feb 8, '26	Feb 15, '26	Feb 22, '26	Mar 1, '26	Mar 8, '26	Mar 15, '26	Mar 22, '26	Mar 29, '26	Apr 5, '26	Apr 12, '26	Apr 19, '26	Apr 26, '26	May 3, '26	May 10, '26	May 17, '26	May 24, '26	May 31, '26	Jun 7, '26	Jun 14, '26	Jun 21, '26
152		3RD FLOOR	5 days	9/3/26	9/9/26																												
153		CONNECT FCU'S	5 days	9/3/26	9/9/26	151	FCU CONNECTION																										
154		2ND FLOOR	5 days	9/10/26	9/16/26																												
155		CONNECT FCU'S	5 days	9/10/26	9/16/26	153	FCU CONNECTION																										
156		GROUND FLOOR	5 days	9/17/26	9/23/26																												
157		CONNECT FCU'S	5 days	9/17/26	9/23/26	155	FCU CONNECTION																										