

September

SAGEWATER



PASSWORD - beaconrepipe

2026

PHASE II – IN-UNIT OPERATIONS

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1 4 th Floor 422 to 412 Valve Install	2 4 th Floor 411 to 401 Valve Install	3 3 rd Floor 322 to 312 Valve Install	4 3 rd Floor 311 to 301 Valve Install	5
6	7 HOLIDAY	8 2 nd Floor 222 to 212 Valve Install	9 2 nd Floor 211 to 201 Valve Install	10	11	12
13	14	15	16	17	18	19
20	21	22 SageWater AC Shutdown System Connection	23 SageWater AC Shutdown System Connection	24	25	26
27	28 AHU Connection 01 Stack 901 to 201	29 AHU Connection 02 Stack 902 to 202	30 AHU Connection 03 Stack Bedroom Closet 903 to 203			

October

SAGEWATER



PASSWORD - beaconrepipe

2026

PHASE II – IN-UNIT OPERATIONS

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1 AHU Connection 03 Stack Hall Closet 903 to 203	2 AHU Connection 04 Stack Bedroom Closet 904 to 204	3
4	5 AHU Connection 04 Stack Hall Closet 904 to 204	6 AHU Connection 05 Stack 905 to 205	7 AHU Connection 06 Stack 906 to 206	8 AHU Connection 07 Stack Bedroom Closet 907 to 207	9 AHU Connection 07 Stack Hall Closet 907 to 207	10
11	12 AHU Connection 08 Stack Bedroom Closet 908 to 208	13 AHU Connection 08 Stack Hall Closet 908 to 208	14 AHU Connection 11 Stack Bedroom Closet 911 to 211	15 AHU Connection 11 Stack Hall Closet 911 to 211	16 AHU Connection 12 Stack Bedroom Closet 912 to 212	17
18	19 AHU Connection 12 Stack Hall Closet 912 to 212	20 AHU Connection 13 Stack Bedroom Closet 913 to 213	21 AHU Connection 13 Stack Hall Closet 913 to 213	22 AHU Connection 17 Stack 1017 to 217	23 AHU Connection 18 Stack 1018 to 218	24
25	26 AHU Connection 09 Stack Bedroom Closet 909 to 209	27 AHU Connection 09 Stack Hall Closet 909 to 209	28 AHU Connection 10 Stack Bedroom Closet 910 to 210	29 AHU Connection 10 Stack Hall Closet 910 to 210	30 AHU Connection 15 Stack 1015 to 215	31

November



PASSWORD - beaconrepipe

2026

PHASE II – IN-UNIT OPERATIONS

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2 AHU Connection 14 Stack Bedroom Closet 914 to 214	3 AHU Connection 14 Stack Hall Closet 914 to 214	4 AHU Connection 19 Stack Bedroom Closet 1019 to 219	5 AHU Connection 19 Stack Hall Closet 1019 to 219	6 AHU Connection 16 Stack 1016 to 216	7
8	9 AHU Connection 20 Stack Bedroom Closet 1020 to 220	10 AHU Connection 20 Stack Hall Closet 1020 to 220	11 AHU Connection 21 Stack Bedroom Closet 1021 to 221	12 AHU Connection 21 Stack Hall Closet 1021 to 221	13 AHU Connection 1 st Floor Lobby, Social Rm, Gym	14
15	16 AHU Connection 22 Stack Bedroom Closet 1022 to 222	17 AHU Connection 22 Stack Hall Closet 1022 to 222	18 SageWater DEMOBILIZATION	19 SageWater DEMOBILIZATION	20 SageWater DEMOBILIZATION	21
22	23	24	25	26 THANKSGIVING DAY HOLIDAY	27	28
29	30					